



**Maple Grove
Xenium & 94th
South Half**

Remove 38 old poles and traditionals, 2-30' poles and cobra LEDs. Replace with new B rate LED traditionals on 18' FG poles and 2-30' FG poles with 4' mastarms. Reinstall cobra LEDs. Install by plow and direct bore approx 5200' of #6 AL DX in 1 1/2" conduit and terminate wires.

Lights highlighted in green are to be replace via bore, area is not full road reconstruct.

DISCLAIMER: THERE ARE NO REPRESENTATIONS OR WARRANTIES (EXPRESS OR IMPLIED) ABOUT THE ACCURACY OF THIS PRINT. THIS PRINT IS PROVIDED WITH NO CLAIM AS TO PRINT COMPLETENESS, TIMELINESS, ACCURACY OF CONTENT OR USEFULNESS. STATE LAW REQUIRES AN ENGINEER, GRADING OR EXCAVATING TO OBTAIN A PRIOR FIELD LOCATE OF ALL UTILITIES. THIS PRINT DOES NOT DISCHARGE THE REQUIREMENT FOR ANOTHER PROFESSIONAL ENGINEER TO OBTAIN A PRIOR FIELD LOCATE OF ALL UTILITIES. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE RECIPIENT'S INTENDED PURPOSE IN USING THIS PRINT. NO COMPANY EMPLOYEE OR OTHER PARTY HAS BEEN AUTHORIZED TO PROVIDE THIS PRINT FOR ANY OTHER PURPOSES. FOR A COPY OF THE PRINT ACKNOWLEDGES AND AGREES TO THIS DISCLAIMER, FOR ALL FIELD LOCATES CALL 811

Work Order Information	
Service Request #	000000765765
Design Number	erc018
Designer/Planner ID	Erikson, Damon
Designer/Planner Name	(000) 000-0000
Designer/Planner Ph #	
Manager Approval	
Joint Utility	
E:	G:
T:	C:
Design Location	
Division	Maple Grove
County	Hennepin
City	Maple Grove
Address	T: 119N R: 22W S: 10
Map #	K52028
Permit	
Feeder:	
Phase:	Blup Dev ID:
System:	
Gas	Pressure:
	Material:
Size:	
Dead End:	
Work Order #:	000101232219
Date:	05/02/2018
Sketch:	# Of Sketch Data
Scale:	1" equals 233'



CONSTRUCTION USE ONLY

NO CHANGES (BUILT AS DESIGNED)

CHANGES MADE AS INDICATED

(ALL UTD MUST HAVE ACTUAL MEASUREMENTS FROM THE FIELD SITE)

RFO _____ DATE _____

TEAM LEADER _____