



Place a 60' piece of new 50 pair copper cable to replace a bad section of copper cable.

4x4x3 pit to intercept and splice in the new 50 pair copper cable

9806 Hemlock Ln N

Driveway

Existing Defective 50 pair copper cable under the driveway at 9806 Hemlock Ln N.

4x4x3 pit to intercept and splice in the new 50 pair copper cable

North

CenturyLink Maintenance Job
Engineer: Shawn Niess
Office: 651-312-5389