

HINDU TEMPLE

TROY LN N, MG  
OH 3PH RELOCATE.

ECK322- 34.5KV (2/4)


REMOVALS-

- P11- Remove 40ft CL4 transformer pole. Transfer 10KVA tub to new pole.
- P12- Remove 40ft CL4 tangent pole.
- P13- Remove 40ft CL4 tangent pole.
- P14- Remove 40ft CL4 tangent pole & streetlight.
- P15- Remove 40ft CL4 tangent pole.
- P16- Remove 40ft CL4 tangent pole.
- P17- Remove 40ft CL4 transformer pole.
- P18- Remove 40ft CL4 angle pole and streetlight.
- S10- Remove 190ft span of 2ACSR 3PH primary & neutral, and span of duplex.
- S11- Remove 200ft span of 2ACSR 3PH primary & neutral.
- S12- Remove 190ft span of 2ACSR 3PH primary & neutral.
- S13- Remove 195ft span of 2ACSR 3PH primary & neutral.
- S14- Remove 195ft span of 2ACSR 3PH primary, neutral and span of duplex.
- S15- Remove 190ft span of 2ACSR 3PH primary, neutral and span of duplex.
- S16- Remove 195ft span of 2ACSR 3PH primary, neutral and span of duplex.
- S17- Remove 195ft span of 2ACSR 3PH primary, neutral and span of duplex.
- S18- Remove 175ft span of 2ACSR 3PH primary & neutral.

INSTALLS-

- P1- Existing dead-end pole.
- P2- Set new 45ft CL2 tangent pole 20ft east of existing.
- P3- Set new 45ft CL2 tangent pole 20ft east of existing.
- P4- Set new 45ft CL2 tangent pole 20ft east of existing.
- P5- Set new 45ft CL2 medium angle pole 30ft east of existing and guy.
- P6- Set new 45ft CL2 tangent pole 30ft east of existing.
- P7- Set new 45ft CL2 tangent pole 30ft east of existing.
- P8- Set new 45ft CL2 tangent pole 30ft east of existing.
- P9- Set new 45ft CL2 medium angle pole 30ft east of existing and guy. Transfer existing 10KVA tub K51081T02 for Hindu Temple lighting.
- P10- Replace DE arm.
- S1- String new 2ACSR 3PH primary and neutral- approx. 180ft.
- S2- String new 2ACSR 3PH primary and neutral- approx. 195ft.
- S3- String new 2ACSR 3PH primary and neutral- approx. 195ft.
- S4- String new 2ACSR 3PH primary and neutral- approx. 195ft.
- S5- String new 2ACSR 3PH primary and neutral- approx. 195ft.
- S6- String new 2ACSR 3PH primary and neutral- approx. 195ft.
- S7- String new 2ACSR 3PH primary and neutral- approx. 190ft.
- S8- String new 2ACSR 3PH primary and neutral- approx. 200ft.
- S9- String new 2ACSR 3PH primary and neutral- approx 190ft. Also string 6 duplex that feeds Hindu Temple lighting.

TROY LN



Onsite Contact-  
Cody Blehr w/ Stantec  
701-202-8273

Designer-  
John Pfothenauer  
612-963-3804

Work Order Information	
Service Request #	: 000013571568
Design Number	: 000001107548
Designer/Planner ID	: PFTJ01
Designer/Planner Name	:
Designer/Planner Ph #	: (612) 963-3804
Manager Approval	:


Joint Utility	
E:	G:
T:	C:

Design Location	
Division	: Maple Grove
County	: HENNEPIN
City	: MAPLE GROVE
Address	: TROY LN N
T: 119N	R: 22W S: 6
Map #	: K51081 Permit :

Electric	
Feeder: ECK322	Voltage: 34.5KV
Phase: ABC	Bkup Dev ID:

Gas	
System	: Pressure :
Size	: Material :
Dead End	:

Work Order # :  
Date: 01/31/2023  
Sketch: 1 Of 2 Sketch Data  
Scale: 1" equals 121'



CONSTRUCTION USE ONLY

NO CHANGES (BUILT AS DESIGNED)  
 CHANGES MADE AS INDICATED  
(ALL URD MUST HAVE ACTUAL MEASUREMENTS FROM THE FIELD SITE)

RFO \_\_\_\_\_  
FOREMAN \_\_\_\_\_ DATE \_\_\_\_\_  
TEAM LEADER \_\_\_\_\_

DISCLAIMER: THERE ARE NO REPRESENTATIONS OR WARRANTIES (EXPRESS OR IMPLIED) ABOUT THE ACCURACY OF THIS PRINT. THIS PRINT IS PROVIDED WITH NO CLAIM AS TO PRINT COMPLETENESS, TIMELINESS, ACCURACY OF CONTENT OR USEFULNESS. STATE LAW REQUIRES ANYONE DIGGING, GRADING OR EXCAVATING TO OBTAIN A PRIOR FIELD LOCATE OF ALL UTILITIES; THIS PRINT DOES NOT DISCHARGE THIS REQUIREMENT OR ANY OTHER REQUIREMENT. THE COMPANY AND ITS AFFILIATES ASSUME NO LEGAL RESPONSIBILITY OR LIABILITY FOR THE RECIPIENT'S USE (OR ANY OTHER PARTIES' USE) OF THE PRINT, INCLUDING THE RECIPIENT'S INTENDED PURPOSE IN USING THE PRINT. NO COMPANY EMPLOYEE OR OTHER PARTY HAS BEEN AUTHORIZED TO PROVIDE THIS PRINT FOR PLANNING OR ESTIMATING PURPOSES; RELY ON THIS PRINT AT YOUR OWN RISK.